

## Jennifer & Barry, part 4

*June 5 - 6 , 2004*

When my brothers (Kevin and Neal) and I first got to the property early Saturday morning, we made a pathway down to the construction site with crushed bedrock that was left over from digging the well. It had rained the night before and we needed a path that wasn't muddy in order to get the wall panels down the hill. We then staggered lumber on the path allowing us to push the panels down the hill instead of carrying them. Pushing was a lot easier than carrying!

Barry showed up just in time for lunch, so we sent him to Hayden's for sandwiches. Hayden is in his late 80's and owns a country store. He makes a "mean" ham sandwich.

We installed most of the wall panels in two days. The beams were extremely heavy, but Kevin and Neal installed all of them. We will finish the exterior walls and install the roof trusses during the 4th of July weekend. Until then, we will put a final coat of waterproofing on the foundation, install the drainage system and Sonny will finish backfilling.

— Jennifer



