

Jennifer & Barry, part 11

October 22-24, 2004

During the past week, more Galvalume siding was installed, as well as some of the rough electrical work. I purchased the HVAC unit a week ago (at a wholesale price), and since the dealer was going to be in our neighborhood, he brought it to our house in Richmond....can't beat great door-to-door service! He loaded it into our truck and Barry took it to the mountains.

This weekend, Barry and I worked on the rough plumbing, met with Bernie (our HVAC installer), got two loads of mulch, did some landscaping and Barry framed the ceiling in the entryway. Next week, the rough electrical work will be completed and the framing and electrical rough-in inspection will be done. Also, Barry is working with the electrical co-op engineer, setting a date to install the transformer and run the electrical cable to the house. We are hoping to have electricity by November 3rd. Greg, our well subcontractor, will also be running the waterline from the well to the house.

— Jennifer

