



Jennifer & Barry, part 13

November 11 – 22

I decided to take two weeks off from my regular job to work on hanging sheetrock on the walls and trimming around the windows and doors. My mother, Pat, met me up at the house on November. 11 to help me for four days.

I hung sheetrock in the kitchen area and the bathroom, while she finished (mudding) the walls and installed insulation in the interior walls. I also started assembling the kitchen cabinets (stainless steel cabinets from Ikea).

We have a neighbor in Richmond, Steve, who is a professional custom shower installer. Steve has agreed to install the custom shower pan and tile for vacation time in the house. During November 18-20, I continued to hang sheetrock, while Steve installed the shower pan and some tile. I redesigned our bathroom to have a 2-person shower. The shower is roughly 84"H x 53"W x 39"D.

Barry continues to work on the plumbing and getting the crawlspace ready for the HVAC system. He has also purchased our finished flooring: cabinet-grade birch plywood.

— Jennifer



ROCIO ROMERO LLC

JENNIFER AND BARRY'S TESTIMONIAL



ROCIO ROMERO LLC

JENNIFER AND BARRY'S TESTIMONIAL