

## Jennifer & Barry, part 5

July 15, 2004

Before backfilling, a foundation drain system (including corrugated pipe and gravel) was installed. Sonny completed backfilling on June 15th.

July 3-4, 2004

There was much work to be done this weekend...we were hoping to install all of the 49 roof trusses, sheath in the roof and finish installing the prefab walls.

Saturday morning, my brothers and I were greeted by a smiling student volunteer, Corey Barnes, a second year architectural student at UVA. Corey asked for my tool belt and worked beside Kevin for the rest of the day. Two more volunteers soon arrived. Nancy Coulter (third year landscape architectural student at UVA) and her husband, Jonathan, who works for Advanced Energy in NC. Nancy spent some time sketching the property.

Hopefully she and I will be able to work together on a landscape design for the front of the house. Jonathan and Nancy carried plywood down the hill and Jonathan hoisted the plywood onto roof. With all of the extra help, we were able to sheath in the roof by the end of the day. Sunday was spent blocking the middle of the roof and finishing the prefab walls.

— Jennifer



